

Amend Recreation Center: Weekly Update

1-9-2026

VP-Eastern District:	Jason Hubbard	jhub@langlas.com
Project Manager:	Rachel Guisti	rachelb@langlas.com
SR. Project Superintendent:	Lane Huffman	lhuffman@langlas.com
Field Engineer:	Si Ryan	sir@langlas.com

Progress Summary: Week of January 5th

- Langlas:
 - Quality Control and Schedule
 - Interior Backing for Bathrooms, Scoreboards, etc.
 - Pick Up Framing
- J & B Erectors: (True North)
 - I. M. P. (Insulated Metal Panels)
 - East Side 100% Installed
 - South Side 100% Installed
 - Starting on the East Side
- Central Electric:
 - Roughing In walls Administration Area
 - Roughing In Gym Ceiling
- Air Controls:
 - Roughing In Administration Area
 - Working on Delivery Dates for RTU
- Silver Peak Framing:
 - Fur out Columns in the Gym Area
- Weave:
 - Pouring Sidewalk on South Side of Building
- Tiensvold Fire
 - Administration Rough In
 - Gym Rough In
- Bighorn Drywall
 - Starting to Hang Sheetrock in all inspected areas



Schedule: Upcoming week of January 12th, 2026

- Langlas:
 - Sheathing Interior Fur out walls
 - Setting Fence Posts Around Mechanical Yards
- Air Controls:
 - Roughing In the Administration Lobby Area
- Central Electric:
 - Finishing off all the Parking Lot Lights
 - Trenching to the North Food Truck Power locations
- J & B Erectors
 - Installing Insulated Metal Panels Eastside and Northside
- Tiensvold Fire
 - Rough In Gym Area
- Weave
 - Forming and Pouring West Mechanical Yard

2685 Gabel Road Billings, MT 59102 P 406.656.0629 F 406.656.1088
4555 Valley Commons Drive Bozeman, MT 59718 P 406.585.3420 F 406.585.4110
4852 Kendrick Place Missoula MT, 59808.P 406.215.1356 F 406.926.2005
101 E. Park Street Butte, MT 59701 P 406.490.2824