

Amend Recreation Center: Weekly Update

1-16-2026

VP-Eastern District:	Jason Hubbard	jhub@langlas.com
Project Manager:	Rachel Guisti	rachelb@langlas.com
SR. Project Superintendent:	Lane Huffman	lhuffman@langlas.com
Field Engineer:	Si Ryan	sir@langlas.com

Progress Summary: Week of January 12th

- Langlas:
 - Quality Control and Schedule
 - Cleaning Gym Slab
- J & B Erectors: (True North)
 - I. M. P. (Insulated Metal Panels)
 - East Side 100% Installed
 - Starting on the North Panels
- Central Electric:
 - Roughing In walls Administration Area
 - Roughing In Gym Ceiling
 - Working on Concession Area
- Air Controls:
 - Roughing In Administration Area
 - Working on Delivery Dates for RTU
- Silver Peak Framing:
 - Fur out X Braces in the Gym
- Weave:
 - Pouring Sidewalks
 - Forming Mech Yard on the West
 - Prepping the North Mech Yards
- Tiensvold Fire
 - Administration Rough In
 - Gym Rough In
- Bighorn Drywall
 - Starting to Hang Sheetrock in all inspected areas



Schedule: Upcoming week of January 19th, 2026

- Langlas:
 - Sheathing Interior Fur out walls
 - Setting Fence Posts Dumpster Areas
- Air Controls:
 - RAU Delivery on Monday 19th
- Central Electric:
 - Finishing off all the Parking Lot Lights
 - Trenching to the North Food Truck Power locations
 - Pouring Light Poles West side
- J & B Erectors
 - Installing Insulated Metal Panels Northside
- Tiensvold Fire
 - Rough In Gym Area
 - Rough In Administration Area
- Weave
 - Forming and Pouring West and North Mechanical Yard

2685 Gabel Road Billings, MT 59102 P 406.656.0629 F 406.656.1088
 4555 Valley Commons Drive Bozeman, MT 59718 P 406.585.3420 F 406.585.4110
 4852 Kendrick Place Missoula MT, 59808.P 406.215.1356 F 406.926.2005
 101 E. Park Street Butte, MT 59701 P 406.490.2824