



Amend Recreation Center: Weekly Update

12-12-2025

VP-Eastern District:	Jason Hubbard	jhub@langlas.com
Project Manager:	Rachel Guisti	rachelb@langlas.com
SR. Project Superintendent:	Lane Huffman	lhuffman@langlas.com
Field Engineer:	Si Ryan	sir@langlas.com

Progress Summary: Week of December 12th

- Weather: There is a lot of snow on the ground here. It is getting colder. Next week does look like it should clear up and warm up.
- Langlas: Flashing has been going on all week, we will continue to do flashing where we can to help out J & B to make sure the panels can, and do, go up as quickly as possible.
- Weave: Brought some equipment by on Monday but did not do any work this week.
- J & B Erectors: Finished the roof up on Wednesday night, spent the rest of the week getting it prepped for the snow.
- Central Electric: Hanging conduit inside the building, started to put conduit in the gym as well.
- Air Controls: Installing hangers and hanging duct work in the admin.



2685 Gabel Road Billings, MT 59102 P 406.656.0629 F 406.656.1088
4555 Valley Commons Drive Bozeman, MT 59718 P 406.585.3420 F 406.585.4110
4852 Kendrick Place Missoula MT, 59808.P 406.215.1356 F 406.926.2005
101 E. Park Street Butte, MT 59701 P 406.490.2824

Schedule: Upcoming week of December 15th

- Langlas: We will install all the posts for the mechanical yards, both west and north.
- Weave: Back on site next week to continue with site concrete and get the site more applicable for the snow/rain we will inevitably get.
- Central Electric: Continue to hang conduit within the lobby and gym, work over to the light poles between the buildings.
- J & B Erectors: Panels begin to go up Monday and do not stop until completed.
- Air Controls: Will continue to hang ductwork, will get equipment connected into mechanical room.