



Amend Recreation Center: Weekly Update

10-31-2025

VP-Eastern District:	Jason Hubbard	jhub@langlas.com
Project Manager:	Rachel Guisti	rachelb@langlas.com
SR. Project Superintendent:	Lane Huffman	lhuffman@langlas.com
Field Engineer:	Si Ryan	sir@langlas.com

Progress Summary: Week of October 27th

- Weather: Looking to be nice and cooperative to us forthcoming, no precipitation expected. It is getting colder so temp heat will be getting ready for set up in the upcoming weeks.
- Langlas: Wall lines in the lobby are snapped for framers to begin getting walls installed.
- Weave: Weave has continued to get the parking lot (on the west side) and has began site concrete.
- J & B Erectors: Trusses are UP! Connections between the trusses are being made (the breaks where they were not connected to help for ease of erection).
- Central Electric: Continued work with light poles.
- Silver Peak Framing: Started framing the gym area, finished all that and is working way into the lobby area, starting with the 10" wall.
- NEW: Tench began this week. They worked their way up to the T Tap and then west to the west side of the basketball courts and then continued up between the buildings.
- Painters Inc.: Painted north side of the steel columns.

2685 Gabel Road Billings, MT 59102 P 406.656.0629 F 406.656.1088
4555 Valley Commons Drive Bozeman, MT 59718 P 406.585.3420 F 406.585.4110
4852 Kendrick Place Missoula MT, 59808.P 406.215.1356 F 406.926.2005
101 E. Park Street Butte, MT 59701 P 406.490.2824



2685 Gabel Road Billings, MT 59102 P 406.656.0629 F 406.656.1088
4555 Valley Commons Drive Bozeman, MT 59718 P 406.585.3420 F 406.585.4110
4852 Kendrick Place Missoula MT, 59808.P 406.215.1356 F 406.926.2005
101 E. Park Street Butte, MT 59701 P 406.490.2824

Schedule: Upcoming week of November 3rd

2685 Gabel Road Billings, MT 59102 P 406.656.0629 F 406.656.1088
4555 Valley Commons Drive Bozeman, MT 59718 P 406.585.3420 F 406.585.4110
4852 Kendrick Place Missoula MT, 59808.P 406.215.1356 F 406.926.2005
101 E. Park Street Butte, MT 59701 P 406.490.2824

- Langlas: Laying out light poles for electricians. 2 weeks out from getting gas installed and 3 weeks out from rest of panels arriving on site
- Weave: Site concrete will continue and full steam ahead.
- Central Electric: Continue with light poles, will begin to pour them as well if rebar hoops get delivered.
- J & B Erectors: Continued work on the roof connections.
- Painters Inc.: Will start and finish up painting on the south side columns.
- Silver Peak Framing: Finish up the 10" wall and the rest of the lobby.