

## INTERNAL MEMORANDUM

**Date:** November 2, 2021  
**To:** SBURA Board  
**From:** Tyler Westrope  
Engineer, Public Works  
**Subject:** Public Works Update

---

The following is a brief update on Public Works activities in the South Billings Boulevard Urban Renewal District as of November 2, 2021

Hallowell Lane:

- All pavement and concrete work is expected to be completed by November 5.
- Curbs, sidewalks, backfill and landscaping is expected to be completed by November 12.
- Public Works expects to “chip seal” Hallowell Lane next summer. This will result in a uniform surface and eliminate the patching that exists in some area.
- Public Works, because of the lateness in the construction season, is uncertain if work on Bruce Ave will begin in November or next Spring.

Unimproved Roads

- Sanderson Stewart has begun their design work on Mitchell, Morgan and Ryan Ave’s, Hillview Lane and Vaughn Lane.
- The design work for the above roads is expected to be completed in January 2022 with construction beginning in April 2022.